Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. 1st & Final Bill
Date.....20.....

AEE/DD50/S32/27/20-21

Division : Dasarahalli
Bill Received No 000115 07/10/2020 Sub-Division: T.Dasarahalli
Scheduled Docket No .....Dated.....Cash Book Voucher No.....dated. dt 23/10/2020

Name of Work (as per sanctioned estimate **Improvements of CC drain & Covering slab Kempegowda nagara 3rd Main road in ward No.15, Dasarahalli**

Name of Contractor and Full Addres **.S M Eregowda, No.1096, 5th cross, Maheshwari nagara, T.Dasarahalli Bangalore-57**

Reference to Agreement No. EE/DD/WO/ /19-20 **Date:**

Certified that the measurements were taken by me on 15/4 and recorded of pages 485317 to 319 of measurement Book No. 4854/1930 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work AE

Certified that the measurements were taken by me on....15/4.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

If Memorandum of Payment 015-20-000009

1) Total value of work done or supplies made as per account
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in reserve being Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No.....date .....less adjustments
7) Net amount due to or from contractor
   Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) with in value of
   Government materials supplied

1st and Finall Bill → 506627=00
IT → 50663=00
Loc → 50663=00 (-)
CSF → 5066=00
R04 → 66026=00 2628888=00
CGST → 45235=00 2829163
SGST → 45235=00
Net Amount → 480338 7=00

Contractor's Signature

eived Rs.....

.....(in works)

ash and by adjustment of Payment as per memorandum.....

sses:

As per comm order 95.00released.

Audited and admitted for Rs. 506627=00

Passed by Cheque for Rs. 480338 7=00

(Rupees Four Eighty Lakh three thousand three Hundred Eighty Seven only)

by adj 2628888=00

Superintendent Exe. Engineer

Cheque No.

B.B.M.P. Dasarahalli Division

Gross - 5066275
Ded+mp - 2628888+2829163
Net - 2237112.

(For use in the Office)

Signature of Contractor

.....Dated.....

.....Dated.....

fficer Making Payment Dated .....

Executive

Scanned by CamScanner

Sl	Description of Item	Unit	Previous Measurement			Present Measurement			Total Upto Date	
			Qty	Rate	Cost	Qty	Rate	Cost	Qty	Cost
	Demolishing of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work,steel work including T&P and scaffolding whereever necessary, stacking the serviceable material with leads and lifts complete as per specification Letter/Cement concrete 1: 3: 6 Manual Means C. Prestressed /Reinforced cement concrete Grade M 30 & above	Cum	-	-	-	270.89	1801.74	488073.00	270.89	488073.00
2	Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications.	Cum	-	-	-	93.49	147.40	13780.00	93.49	13780.00
3	Providing, laying, spreading and compacting graded stone aggregates to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed method of paver to site, laying in uniform layers with paver in sub-base / base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. Specification No. 406 with all leads and lifts etc. complete as per the direction of Engineer-in-charge of the work	Cum	-	-	-	71.75	2140.77	153592.00	71.75	153592.00
4	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications.	Cum	-	-	-	82.88	5799.81	480716.00	82.88	480716.00
5	Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per drawing and Technical Specifications complete as per specificationsMORTH Specification No.1600 & 2300	Tonne				12.57	77368.17	972565.00	12.57	972565.00
6	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete including cost of steel as per MORTH specification	Cum				157.22	7562.99	1189084.00	157.22	1189084.00
7	Supplying and fixing precast rainforced concee slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials.	Sqm				393.30	2361.90	928935.00	393.30	928935.00
8	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @lts confirming to IS9103-1999 ReaffirmecF2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.43cum)	Cum	-	-	-	46.79	5574.16	260821.00	46.79	260821.00

Scanned by CamScanner

Sl. No.	Description of Item	Unit	Previous Measurement			Present Measurement			Total Upto Date	
			Qty	Rate	Cost	Qty	Rate	Cost	Qty	Cost
6	Vacuum de-watering with vacuum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,screed vibratory,power trowel blade and disc etc., with all lead and lift	Sqm	–	–	–	311.94	77.00	24051.00	311.94	24051.00
7	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work. lead 4 Km a) Basic rate for haulage of materials as per item No 17.4.8SSRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading	Cum	–	–	–	160.00	74.67	11947.00	160.00	11947.00
								4523460.00		4523460.00
							GST Charges 12%	542815.00		542815.00
							Total	5066389.00		5066389.00

Certificate:

1. This is certify that the Contractor has completed the work satisfactory.
2. The Contractor has cleared the debris from the work spot.
3. The contractor has used his own vehicles for the conveying the debris.
4. There are no departmental issues for the above work.

AE

ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಿಬಿಎಂಪಿ/ಪೂರ್ವ ವಿಭಾಗ
ಬೆಂಗಳೂರು-560073

Scanned by CamScanner